

S. Sundgren

Tillbyggnad 1969

Tillbyggnad 1969

21/8 Start med grävnings-
arbete.

dat.	antal man	började	Slutade	maskin	tid: tim.		
21/8	2	800	1200		8,0	kostn.	
" -	2	900	1200	grävning lastbil	6,0		
4/9	3	1030	1230		6,0		
5/9	3	0700	1630		24,0		
5/9	Lastbil med rigel.						
5/9	" " med sand "						
8/9	2	700	1630		16,0		
8/9	1	1100	1630	Kanpa 1 tim.	4,5		
9/9	3	700	1630		24,0	tot. 1600 - 6	
9/9	7 m ³ betong.					24	
20/9	2	700	1630		16		
"	1	1030	1630		8		
11/9	4	700	1630	(betong för balk)	32		
15/9	4	700	1630		32		
16/9	2	700	1630		16		
					128		

dat.	antal man	förjakt	slutade	markin	tid.	kt. tid.
17/9	2	700	1630	Takstalar	upp. 16	
18/9	2	700	1630		16	
19/9	2	700	1630		16	2664
A						= 4570:
<u>Paus-</u>						
↓						
29/9	2	700	1630	yflypaul griskas.	16	
- " -	1	700	-1630		8	
30/9	4	700	1630		32	
1/10	3	700	16,30		24	
- " -	1	1130	16,30		5	
2/10	3	700	16,30		24	
- " -	2 man mont.			man drages.		
3/10	3	700	1630		24	
6/10	3	700	1630	(+ 1/2 dag naturl.)	24	
- " -	1	1000	1630		6,5	
7/10	3	700	1630		24	
Tot 7770:-						
					187,5 h	= 3200

dat.	ant. man	lösade	slutade	Notering	tid.
8/10	3	700	1630		24
9/10	3	700	1630		24
10/10	1	700	1630		8
13/10	1	700	1630		8
13/10	2	1400	1630		4
14/10	1	700	1630		68
-"--	2	900	1300	ordrägn.	= 8 76
15/10	1	700	1630		8
16/10	1	700	1600		8
17/10	3	700	1600		24
20/10	3	700	1630		24
21/10	3	700	1630		24 10170 kr
22/10	2	700	1630		
23/10	2	700	1000	snick. fördiga	
23/10	plåtslagari				
28/10	2	630	1630	+ plåtsl.	
29/10	2	630	1630		
29/10	Kork matta läggs.				
30/10	2	630	1630		

31/10

1 kantar skrap. mm.
1/2 dag.

Fång, porslän m m. 50

~~Tepet.~~ 100

50

100

50

T

60

30

440

Tepet.

90:-

100:-

~~200:-~~

390:-

Byggnadsarbeten . 30539,92.
Rörinstallation 832,14

Golv. 883,16. 31372,06

Ländje. 519,47 5311,83

Matta 220:- 36683,89

Förbrukbart 220:-

Spis + kupa. 960:-

Arbetspl. nr. 297:-

Tek. bräder 662:-

3761 63

Hyllor 110

Rännskåp. 176

Tak. 99,20

Matta 365:-

4481,83

Färgar. 440.-

Tapet + bord. 380

5311,83